



Delhi Tourism & Transportation Development Corporation Limited
(A Government Undertaking)

WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 13.11.2015)

A. WORK DONE DURING LAST WEEK i.e. from 07.11.2015 to 13.11.2015

1. Foundation P23:

- a. Drilling in Pile no. 29 on upstream started, but collapsed.

2. Pylon Erection:

- a. Solution of corrective measures for Pylon completed
- b. Bracing fixing started between L2 segments

3. Other on-site activities:

- a. 1 main girder on main deck placed in position
- b. 2 Cross girders placed in position

B. WORK PLANNED FOR NEXT WEEK i.e. from 14.11.2015 to 20.11.2015

1. Foundation P23:

- a. Concreting of Pile no. 28 on upstream side
- b. Drilling in Pile no. 29 on upstream side

2. Pylon Erection:

- a. Complete Solution to geometric corrections on L2 segment
- b. Bolting of parts of segment L4 on upstream on ground

3. Other activities:

- a. 1 main girder and 3 cross girders will be placed in position

C. BARRIER/ CHALLENGES

a. Financial Position:

- 1. Out of sanctioned fund of Rs. 1131 Crores for the Project, DTTDC has so far received only Rs. 1021.83 Crores. Rs. 100 Crores has already been released to HQ, but it is yet not transferred to the Project unit. Bill payment to the contractor is pending for 2 months.
- 2. RPE submitted for an amount of Rs. 1594 Crores is yet not approved.

b. Site Constraints:

- 1. Collapse of bore no. 29.
- 2. Material lying at Kandla has not been lifted up due to financial constraints
- 3. Cement and Steel at Site exhausted and order could not be placed for pending bills
- 4. Bolts for assembling of Pylon segments will be exhausted by L5 segments.
- 5. Balance jacks still not lifted from Bangalore due to financial constraints
- 6. DTTDC could not release payment to consultants and the consultants are becoming hostile.