



**Delhi Tourism & Transportation Development Corporation Limited**  
(A Government Undertaking)

**WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 15.07.2016)**

**A. WORK DONE DURING LAST WEEK i.e. from 09.07.2016 to 15.07.2016**

**1. Foundation P23:**

- a. Completed the leakage in downstream well
- b. Preparation for bottom slab of downstream well
- c. 3 Precast beams for wells cap completed
- d. Partial Fixing of Sheet Piles for P23

**2. Pylon Erection:**

- a. Placement of L7B done
- b. Vertical Supports of L7B segments fixed up
- c. Assembly of L9B and L9A completed
- d. Preparation of area for MB1 assembly in progress

**3. Other activities:**

- a. Shuttering of western slab Part A started

**B. WORK PLANNED FOR NEXT WEEK i.e. from 16.07.2016 to 22.07.2016**

**1. Foundation P23:**

- a. Casting of bottom slab of P23 D/S
- b. 3 Precast beams for well cap to start
- c. Further Fixing of Sheet Piles for P23
- d. Arrangement of heavy aggregates

**2. Pylon Erection:**

- a. 100% supports of L7B segments to be completed
- b. Lifting of segment L7A

**3. Other activities:**

- a. Bearing pedestal of C32 B

**C. BARRIER/ CHALLENGES**

**1. Technical Issues**

- a. Replacement of the Gantry that has affected the placement of Girders and slabs.

**2. Financial Position:**

- a. RPE to be modified based on actual expenditure and will be submitted after call of tenders and receiving them for the remaining works like Pylon Access system, signage, horticulture works and electrical works. All tenders have been called