



**Delhi Tourism & Transportation Development Corporation Limited**  
(A Government Undertaking)

*WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 01.01.2016)*

**A. WORK DONE DURING LAST WEEK i.e. from 26.12.2015 to 01.01.2016**

**1. Foundation P23:**

- a. Grabbing in upstream well has started.
- b. Cleaning of Piles by Divers is in progress, so far 40% cleaning completed on downstream side and divers have increased to 8.

**2. Pylon Erection:**

- a. One support to L3 segment fixed up.
- b. Assembling of L4 segment completed for upstream side as well as downstream side.

**3. Other on-site activities:**

- a. All girder of Western approach placed in position.
- b. 36 Trailers out of 40 of Consignment no. 5 reached Delhi.

**4. Activities in ZTSS China:**

- a. Work completed. Last consignment is under packing.

**B. WORK PLANNED FOR NEXT WEEK i.e. from 02.01.2016 to 08.01.2016**

**1. Foundation P23:**

- a. Grabbing of Pile no. 32 on upstream side.

**2. Pylon Erection:**

- a. Lifting of 2<sup>nd</sup> support of L3 segment on upstream side.
- b. Lifting of segment L4 on upstream.
- c. Assembly of L5 segment to start

**3. Other activities:**

- a. 4 longitudinal girders will be placed in position.

**C. BARRIER/ CHALLENGES**

**1. Financial Position:**

- a. RPE submitted for an amount of Rs. 1594 Crores is yet not approved. Balance funds will finish by February 2016.
- b. Output of divers is not as expected due to hard strata found at bottom of piles.