



**Delhi Tourism & Transportation Development Corporation Limited**  
(A Government Undertaking)

**WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 24.06.2016)**

**A. WORK DONE DURING LAST WEEK i.e. from 18.06.2016 to 24.06.2016**

**1. Foundation P23:**

- a. Arresting the leakage in downstream well
- b. Preparation for bottom slab of downstream well
- c. Precast slabs of regular size or wells cap completed
- d. Partial Fixing of Sheet Piles for P23

**2. Pylon Erection:**

- a. Vertical Supports of L6 segments fixed up
- b. Assembly of L8B and 8A completed
- c. Preparation of area for MB1 assembly started

**3. Other activities:**

- a. Drilling in Bearing pedestal C32 B completed, other activities in progress

**B. WORK PLANNED FOR NEXT WEEK i.e. from 25.06.2016 to 01.07.2016**

**1. Foundation P23:**

- a. Complete arrest of leakage in downstream well by specialised agency
- b. Precast beams for well cap to start
- c. Fixing of Sheet Piles for P23
- d. Arrangement of heavy aggregates

**2. Pylon Erection:**

- a. 100% supports of L6 segments to be completed
- b. Complete assembly of segment upto L10

**3. Other activities:**

- a. Bearing pedestal of C32 B

**C. BARRIER/ CHALLENGES**

**1. Technical Issues**

- a. Leakage in D/S well is to be plugged before casting of bottom slab. Action is in progress. Likely to be completed by 25.06.2016
- b. Heavy storm during last week made the Gantry failure and functional and has been removed. Now new Gantry is to be designed and fabricated. This has affected the placement of Girders and slabs and will now be taken up in August only.

**2. Financial Position:**

- a. RPE to be modified based on actual expenditure and will be submitted after call of tenders and receiving them for the remaining works like Pylon Access system, signage, horticulture works and electrical works. All tenders have been called