



**Delhi Tourism & Transportation Development Corporation Limited**  
(A Government Undertaking)

**WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 26.02.2016)**

**A. WORK DONE DURING LAST WEEK i.e. from 20.02.2016 to 26.02.2016**

**1. Foundation P23:**

- a. Cleaning of Piles by Divers is in progress in upstream well (50 % COMPLETED)
- b. Dewatering of downstream well completed
- c. Liner driving for 32<sup>nd</sup> pile in progress

**2. Pylon Erection:**

- a. Segment L5A shifted to turn table with rotation done
- b. Assembly of L6B in progress
- c. 6<sup>th</sup> and last consignment of pylon downloaded at Kandla Port

**3. Other on-site activities:**

- a. 4 precast slabs placed in position
- b. Shuttering of west extension slab is in progress

**B. WORK PLANNED FOR NEXT WEEK i.e. from 27.02.2016 to 04.03.2016**

**1. Foundation P23:**

- a. Further progress on Divers job on upstream side
- b. Removal of muck from downstream well by grabbing
- c. Machine to be placed in position for drilling in rock for 32<sup>nd</sup> pile

**2. Pylon Erection:**

- a. Lifting of L5A segment on upstream side.
- b. Assembly of segment L6B
- c. Crane Boom to be extended

**3. Other activities:**

- a. 4 slabs will be placed in position
- b. 2 cross girders will be placed in position

**C. BARRIER/ CHALLENGES**

**1. Financial Position:**

- a. RPE submitted for an amount of Rs. 1594 Crores is yet not approved. Balance funds will finish by March 2016.