



**Delhi Tourism & Transportation Development Corporation Limited**  
(A Government Undertaking)

**WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 21.10.2016)**

**A. WORK DONE DURING LAST WEEK i.e. from 15.10.2016 to 21.10.2016**

**1. Foundation P23:**

- a. Fixing of Sheet Piles for P23 completed
- b. Wailers fixing is in progress
- c. 50% Excavation for pile cap P23 completed

**2. Pylon Erection:**

- a. Lifting of MB1B done
- b. Lifting of F1B done
- c. Assembly of MB1A completed
- d. Assembly of B0 in progress

**3. Other activities:**

- a. Reinforcement of western slab Part B completed
- b. Potain crane is functional

**B. WORK PLANNED FOR NEXT WEEK i.e. from 22.10.2016 to 28.10.2016**

**1. Foundation P23:**

- a. Completion of Wailers of Sheet Piles for P23
- b. Concreting of 1m height of Steining on U/S of P23
- c. Placement of Beams and slabs on Wells of p23

**2. Pylon Erection:**

- a. Assembly of B0 to be completed
- b. Lifting of MB1A segment

**3. Other activities:**

- a. Concreting of western slab Part B
- b. Assembly of Gantry to start

**C. BARRIER/ CHALLENGES**

**1. Technical Issues**

- a. Replacement of the Gantry that has affected the placement of Girders and slabs.

**2. Financial Position:**

- a. RPE has been modified based on actual expenditure after call of Tenders for all the remaining works like Pylon Access system, signage, horticulture works and electrical works. It is still in process of submission to Govt. of Delhi.