



Delhi Tourism & Transportation Development Corporation Limited
(A Government Undertaking)

WEEKLY PROGRESS OF SIGNATURE BRIDGE (AS ON 27.01.2017)

A. WORK DONE DURING LAST WEEK i.e. from 21.12.2016 to 27.01.2017

1. **Foundation P23:** Completed
2. **Pylon Erection:**
 - a. 1st stage Stressing of Cable at Axis 18 completed
 - b. Assembly of B2 started
 - c. Assembly of MB3B started
3. **Other activities:**
 - a. Placement of slab and Girders in progress
 - b. Reinforcement of Western Extension Part C started

B. WORK PLANNED FOR NEXT WEEK i.e. from 28.01.2017 to 03.02.2017

1. **Pier P23:**
 - a. Casting of Pier P23 1st lift of end piers
2. **Pylon Erection:**
 - b. B1 to be lifted and placed in position
 - c. Assembly of MB3B to finish
 - d. Cables for Axis 18 to be stressed for 2nd stage
3. **Other activities:**
 - a. Placement of slab and Girders to progress further
 - b. Reinforcement of Western Extension Part C to continue
 - c. Casting of Precast crash barriers

C. BARRIER/ CHALLENGES

1. **Financial Position:**
 - a. RPEs being examined by Secy. PWD
 - b. Funds available at present are getting exhausted very shortly.